

Hybrid preproduction at LBNL

Marc Weber 7/29/03

- **Stuffing and bonding**
- Preparation of **assembly tools**
- Test **hardware**
- Test **software**
- **Data base**
- **Test procedures**
- **Work stations/ organization**
- **Irradiation test**

Stuffing and bonding

- keep **production** in mind, not only preproduction
- have to identify 'best' companies
- don't want to depend too much on a single institution
- working **in parallel** with different companies could increase initial output (will also mean more trouble shooting)
- LBNL engineering division is very much interested in hybrid technology;
assembling on-site is highly desirable

Stuffing and bonding (cont'd)

- **Stuffing + die attach: 2 parties**
 - Advanced Assemblies: very good, long collaboration with Carl, Francesco ...
 - LBNL engineering: also good, on site, started training
- **Bonding: 3 parties**
 - Amtech, Promex: have done it before, are both interested, got detailed drawings for quote
 - LBNL: have done it before, refurbished old bonder, started using it, training bonding technician since a month (Cherie Brumfield)
- **Will start in parallel with all these parties**
 - more work, risk of more repairs, higher output rate
 - there is no alternative
- **after first experience, will decide on future model**

Encapsulation/ Repairs

- **Encapsulation: LBNL**
 - have to encapsulate bonds !
 - need to inspect test hybrid before encapsulation => are preparing to encapsulate at LBNL
- **Repairs: LBNL**
 - for **production** want to avoid using repaired hybrids; have to minimize need for repairs
 - **preproduction** is a bit different: have to minimize problems but also need enough hybrids for staves etc.
 - minor fixing will happen at LBNL ...
 - are relearning how to remove bad chips from a substrate...

Preparation of tools

remember: 180 hybrids in preprod., ~1200 in production

- **200 hybrid PCBs:**
 - added RTD connector, optimized layout
 - got PCBs, tested them, stuffed them all => **DONE**

- **200 new hybrid holder boxes:**
 - improved layout: avoid obstruction of bonder, better lid ...
 - machining done, need a few more lids, order screw
 - => finish within a few days

- **got full set of new assembly tools ...**
- **lab rearrangement essentially done;** was a big job !
- **got bonder fixed**
 - started regaining experience with it

- Layout of **travelers** and work flow sheets in progress

Test hardware

- have 3 LBNL DAQ systems up and running in parallel
 - 2 have GPIB connection to power supply
 - hardware (power supplies, I/O cards, PATT and scrambler boards) nearly identical (makes things easier !)
 - have enough spares
- getting ready to bring up PTS
 - have all components
 - need it within ~ 3 weeks
- production of Patt3 boards for UC Davis:
 - bigger job than anticipated
 - optimized layout, fixed some bugs, got most components
 - ready to submit, if OK from Davis
 - should have stuffed boards within 3-4 weeks => in time

Test hardware (cont'd)

- upgraded **lab PCs**
 - 40 GB hard drives, more RAM, identical I/O (PCI bus)
 - got PTS computer (also use it for data base and htest data)
 - removed old data ...
 - NSF mounted, will have backup
- still need to order additional **lab microscope**
- get shipping boxes etc.

Test software (see John' talk)

- Well advanced, but not yet final
 - **Basic code ready** since a while
 - implemented stand-alone tests (noise, linearity, rise time)
 - got **htest on PTS**; thanks to Tom and Catalin !
 - got root ntuple platform; thanks to Satyajit; got flat ascii coded
 - are preparing tools to use it at Co-60 and SEU tests
 - **Need to agree on frequency, set of tests, value of cuts** (this is an iterative process)
 - have to finish manual

Data base (see Wajohn's talk)

- contains everything related to hybrids
 - this includes **wafer probing data**
 - also bus cable data will be stored there
- well advanced, but not yet finished
 - work on data base by UC Davis is a big contribution !
 - **finishing data base** is a high priority !
- have to get experience with data base
- please check it out and comment
- You may even want to use it !

Test procedures

- **Bare hybrids**
 - visual inspection
 - power trace shorts/opens
 - data base/ travelers
- **Stuffed hybrids (including SVX4 chips)**
 - visual inspection + power checks as above
 - probably at AA for AA hybrids and at LBNL for LBNL engineering hybrids
 - data base/ travelers
- **Bonded hybrids initial tests**
 - visual inspection
 - power open/shorts, power consumption
 - pedestal, charge injection, noise levels, readout errors
 - if necessary repair (not yet well defined)
 - initial tests will take a few minutes only and catch all trivial flaws
 - work bench for initial tests is also used for debugging of bad hybrids
 - data base/travelers
- **Automized testing using htest package**

Test procedures (cont'd)

- **Encapsulated hybrids**
 - will encapsulate after automated tests for now
 - may encapsulate after successful initial tests eventually
 - repeat initial tests
 - repeat automated test using htest
- **Burn-in at Davis**
- **Final OK using PTS/htwish at FNAL**
 - it's time to identify the person(s) responsible for it now

Work stations/ Organization

- 1 bonding machine + 1 person:
 - eventually _ day could be enough to deliver 8 hybrids/day; this ignores the contributions of companies
- 1 initial hybrid test work station (bonded hybrids)
 - initial tests are very fast < 1 hour/day
 - => use work station for debugging bad hybrids mostly
 - difficult job => need 2 experienced persons
 - fast feedback to eliminate production flaws is important
- 2 work stations for automatized hybrid tests (htest)
 - run 2 hybrids in parallel => 2 DAQ systems, 1 person
 - should be <2 hours/day at nominal rate (8/ day)
- Shipping/receiving/database area
 - Set up quiet and large area, additional cabinets
 - used for ~2-4 hours per day
 - 1 person

Organization (cont'd)

- Biggest uncertainty is **initial quality** of hybrids and time/effort needed for **debugging/ trouble shooting**
- => have 2 persons with hopefully sufficient time to deal with that
- Going with various vendors risks producing more low quality products initially...
 - this is OK, will pay off during production
 - should have necessary resources for repairs eg. manual gold ball bonder...

Irradiation tests

- **Co-60** total dose (gamma ray) test
 - was scheduled for August 6-7
 - will reschedule due to shift in hybrid delivery
 - irradiate 1 hybrid (not single chip) to about 20 MRad
 - rate is 1.5 Mrad/hour
 - run htest every hour or so
 - online data evaluation using flat ascii/root ntuples ...
 - only in case of unexpected behaviour, will consider irradiating a single chip on a PCB
- **SEU test**
 - scheduled for September 4-5 at UC Davis p-cyclotron
 - irradiate 1-2 hybrids, as above
 - booked 16 h, may not need that much
 - have to revisit SEU code

Other issues/questions

- CPT should deliver 180 hybrids (= 30 staves)
- be prepared to get less at FNAL:
 - things will go wrong here and there
 - we will spent 1-3 for irradiation tests
- should we load big analog decoupling cap ?
(outside of Greg's allowed region for preprod.)
- add resistor chip and bond it for all hybrids ?
(FNAL will have to break bonds for 4/6 hybrids)

Summary

- preproduction is about to start !
- have worked very hard and should be in good shape
 - I wonder what we overlooked...
- Will have a few exiting and busy months ahead of us !